



# W. T. Designs

Wimberly D. Treadwell A.S.L.A.  
241 Stonehill Rd.  
Forsyth, GA 31029

Telephone (478) 994-5091  
Facsimile (478) 994-5048  
E-Mail: [wtdesign@bellsouth.net](mailto:wtdesign@bellsouth.net)

## Schedule for Filmore Thomas Park Proposal

Construction Start – Week of Oct 12 – 16

Ground Breaking by Macon-Bibb

For the Purpose of Liquidated Damages – use an approximately 7 month construction schedule and Liquidated damages would begin on May 16, 2016.

The anticipated schedule is a five month schedule with completion by the beginning of spring break – Friday March 26, 2016.

Site Work	Important Dates for Site Work
	Grading Area for the Pavilion Oct 16 – Nov 12
	Utilities to the Pavilion – Coordinated
	Site Work and Utilities ready for Splash Pad – on or before February 1
	Splash Pad company estimating 30 day construction
	Ordering and Shipping before the 30 days on site.
	Site Work ready for the Playground on or before February 1
	Playground company – 3 weeks to order and 2 weeks to install
	Site Work - complete by February 1 to allow for irrigation and grassing.
Pavilion Construction	Nov 16 or earlier – February 29
Furniture Installation	February 29 – March 20
Landscape Installation	February 1 – March 20
Irrigation for Grassing	February 1 – February 19

\*\*\*\*\* This schedule anticipates all environmental permits being issued on or before November 12. The permit approval process is out of our control. The project would begin in the area not impacted by the environmental permits. However, delay there could require an amendment to the date for liquidated damages.