

Walnut Street Improvements – Parking Lot and Roadway

Macon-Bibb County

Erosion Control Narrative:

Phase 1 of the Walnut Street Parking Lot and Roadway has a total disturbed area of approximately 5.70 acres. The erosion and sediment control plans will call for two construction exits with concrete washouts. BMP's in Phase 1 will include approximately 1,660 L.F. of non-sensitive silt fence, Du, Ds1, Ds2, and a skimmer for the outlet control structure. Phase 2 BMP's will include 13 individual Temporary Sediment traps Type F, and rip rap at the headwalls. The final phase will include "pigs in the blanket" sediment traps at all inlets, and Ds3.